

Crystal Tower: Status Report 10/8/2020

Unit 2001:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 2002:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 2003:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 2004:

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 2005:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 2006:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 2007:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 2008:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 2009:

- Demo in progress (10/6). Should be completed by end of day.
- Drying in progress.
- Equipment should be removed within 24-36 hours.

Unit 1901:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1902:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1903:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1904:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1905:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1906:

- No ServPro services per unit owner request.

Unit 1907:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1908:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1909:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1801:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1802:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1803:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1804:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1805:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1806:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1807:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1808:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1809:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1701:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1702:

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 1703:

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 1704:

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 1705:

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 1706:

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 1707:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1708:

- Demo in progress (10/6). Should be completed by end of day.
- Drying in progress.
- Equipment should be removed within 24-36 hours.

Unit 1709:

- Demo in progress (10/6). Should be completed by end of day.
- Drying in progress.
- Equipment should be removed within 24-36 hours.

Unit 1601:

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1602:

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 1603

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 1604

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 1605

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 1606

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 1607

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 1608

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 1609

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 1501

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 1502

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction.

Unit 1503

- No damage found in unit

Unit 1504

- No damage found in unit

Unit 1505

- No damage found in unit

Unit 1506

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 1507

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 1508

- Demo in progress (10/6). Should be completed by end of day.
- Drying in progress.
- Equipment should be removed within 24-36 hours.

Unit 1509

- Demo in progress (10/6). Should be completed by end of day.
- Drying in progress.
- Equipment should be removed within 24-36 hours.

Unit 1401

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 1402

-No damage found in unit

Unit 1403

-All demo completed.
-All drying completed.
-Equipment has been removed.
-Unit is ready for reconstruction

Unit 1404

-No ServPro services per unit owner request

Unit 1405

-All demo completed.
-Drying in progress.
-Equipment should be removed within 12-24 hours.

Unit 1406

-All demo completed.
-Drying in progress.
-Equipment should be removed within 12-24 hours.

Unit 1407

-All demo completed.
-Drying in progress.
-Equipment should be removed within 12-24 hours.

Unit 1408

-Demo in progress (10/6). Should be completed by end of day.
-Drying in progress.
-Equipment should be removed within 24-36 hours.

Unit 1409

-Demo in progress (10/6). Should be completed by end of day.
-Drying in progress.
-Equipment should be removed within 24-36 hours.

Unit 1301

-All demo completed.
-All drying completed.
-Equipment has been removed.
-Unit is ready for reconstruction

Unit 1302

-Unit scheduled for demo this week
-Drying in progress
-Equipment will be removed post demo.

Unit 1303

-No damage found in unit

Unit 1304

-No damage found in unit

Unit 1305

Demo in progress (10/6). Should be completed by end of day.

-Drying in progress.

-Equipment should be removed within 24-36 hours.

Unit 1306

-All demo completed.

-All drying completed.

-Equipment has been removed.

-Unit is ready for reconstruction

Unit 1307

-All demo completed.

-All drying completed.

-Equipment has been removed.

-Unit is ready for reconstruction

Unit 1308

Demo in progress (10/6). Should be completed by end of day.

-Drying in progress.

-Equipment should be removed within 24-36 hours.

Unit 1309

Demo in progress (10/6). Should be completed by end of day.

-Drying in progress.

-Equipment should be removed within 24-36 hours.

Unit 1201

-All demo completed.

-All drying completed.

-Equipment has been removed.

-Unit is ready for reconstruction

Unit 1202

-Unit scheduled for demo this week

-Drying in progress

-Equipment will be removed post demo.

Unit 1203

-All demo completed.

-All drying completed.

-Equipment has been removed.

-Unit is ready for reconstruction

Unit 1204

-Demo in progress (10/6). Should be completed by end of day.

-Drying in progress.

-Equipment should be removed within 24-36 hours.

Unit 1205

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 1206

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 1207

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 1208

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 1209

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 1101

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 1102

- No damage found in unit

Unit 1103

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 1104

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 1105

- No damage found in unit

Unit 1106

- No damage found in unit

Unit 1107

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 1108

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 1109

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 1001

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 1002

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 1003

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 1004

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 1005

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 1006

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 1007

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 1008

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 1009

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 901

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 902

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 903

- No damage found in unit

Unit 904

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 905

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 906

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 907

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 908

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 909

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 801

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 802

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 803

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 804

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 805

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 806

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 807

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 808

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 809

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 701

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 702

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 703

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 704

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 705

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 706

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 707

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 708

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 709

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 601

- All demo completed.
- Drying in progress.
- Equipment should be removed within 12-24 hours.

Unit 602

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 603

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 604

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 605

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 606

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 607

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 608

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 609

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 501

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 502

- No damage found in unit

Unit 503

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 504

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 505

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 506

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 507

- No damage found in unit

Unit 508

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 509

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 401

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 402

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 403

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 404

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 405

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 406

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 407

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 408

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 409

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 301

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 302

- No ServPro services per unit owner request

Unit 303

-No ServPro services per unit owner request

Unit 304

-Unit scheduled for demo this week
-Drying in progress
-Equipment will be removed post demo.

Unit 305

-Unit scheduled for demo this week
-Drying in progress
-Equipment will be removed post demo.

Unit 306

-All demo completed.
-All drying completed.
-Equipment has been removed.
-Unit is ready for reconstruction

Unit 307

-Unit scheduled for demo this week
-Drying in progress
-Equipment will be removed post demo.

Unit 308

-All demo completed.
-All drying completed.
-Equipment has been removed.
-Unit is ready for reconstruction

Unit 309

-Unit scheduled for demo this week
-Drying in progress
-Equipment will be removed post demo.

Unit 201

-All demo completed.
-All drying completed.
-Equipment has been removed.
-Unit is ready for reconstruction

Unit 202

-Unit scheduled for demo this week
-Drying in progress
-Equipment will be removed post demo.

Unit 203

-Unit scheduled for demo this week
-Drying in progress
-Equipment will be removed post demo.

Unit 205

- All demo completed.
- All drying completed.
- Equipment has been removed.
- Unit is ready for reconstruction

Unit 206

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 207

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 208

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.

Unit 209

- Unit scheduled for demo this week
- Drying in progress
- Equipment will be removed post demo.